



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

November 19, 2012 through November 24, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

**This Week's Activities**

\* Cleanup activities completed

**Next Week's Activities**

**Beaver Lodge Loop (Beaver Lodge to Stanley)**

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



## Bakken Expansion Program

### Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

November 19, 2012 through November 24, 2012

#### Facilities Construction

##### This Week's Activities

- \* Minimal work activities due to Thanksgiving holiday
- \* Continued welding, coating, and pressure testing of pipe at Beaver Lodge
- \* Continued excavating/backfilling piping, cabling, tie-in prep work, dry commissioning, and electrical cable prep at Beaver Lodge
- \* Complete punch list items and cleanup activities on Tank at Beaver Lodge
- \* Continued welding, sandblasting, coating of pipe, tie-in prep work, dry commissioning, and electrical cable prep at Stanley
- \* Continued installing and terminating cables at Berthold
- \* Continued welding, pressure testing, site grading, tie-in prep work, dry commissioning, and electrical cable prep at Berthold
- \* Continued site grading, cleanup activities, dry commissioning, and deep well installation at Kenaston and Lignite

##### Next Week's Activities

- \* Continue installation of piping, cabling, and tie-in work at Beaver Lodge
- \* Begin installation of heat trace and begin preparing areas for final grading at Beaver Lodge
- \* Continue wiring and cable terminations at Stanley
- \* Continue heat trace installation and final grading at Stanley
- \* Continue testing, grounding, and terminating in all area of electrical at Berthold
- \* Continue punch list items, final cleanup, and dry commissioning at Kenaston and Lignite

##### Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	84.8% complete	85.6% complete	86.5% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	99.9% complete	99.9% complete	99.9% complete

##### Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	85.6% complete	99.8% complete	99.9% complete

**Total Weighted BEP**

96% complete