



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

April 1, 2013 through April 6, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

**This Week's Activities**

\* Cleanup activities completed

**Next Week's Activities**

**Beaver Lodge Loop (Beaver Lodge to Stanley)**

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



**Bakken Expansion Program**  
**Weekly Construction Status Report**  
 Docket#: PU-10-612 and PU-10-613  
 April 1, 2013 through April 6, 2013

**Facilities Construction**

<p><b><u>This Week's Activities</u></b></p> <ul style="list-style-type: none"> <li>* Continue cathodic protection installation at Berthold, Stanley and Beaver Lodge</li> <li>* Continue punch list activities at Stanley and Berthold</li> <li>* Continue wet commissioning activities at Stanley and Berthold</li> </ul>
--

<p><b><u>Next Week's Activities</u></b></p> <ul style="list-style-type: none"> <li>* Continue to prepare the foundation for Berthold Tank 9805</li> <li>* The Berthold General contractor will be demobilizing from site until May 1 (weather dependent)</li> <li>* Flood the mainline header at Kenaston</li> </ul>
--

<b><u>Beaver Lodge Loop Project</u></b>				
<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>	
Mechanical	98.4% complete	93.3% complete	95.7% complete	
Maintenance Building	100% complete	N/A	100% complete	
Tank Construction	100% complete	100% complete	100% complete	

<b><u>Bakken Pipeline Project (US)</u></b>				
<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>	
Mechanical Work	93.3% complete	100% complete	100% complete	

<b>Total Weighted BEP</b>	99% complete
---------------------------	--------------