



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

June 24, 2013 through June 29, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

**This Week's Activities**

\* Cleanup activities completed

**Next Week's Activities**

**Beaver Lodge Loop (Beaver Lodge to Stanley)**

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



**Bakken Expansion Program**  
**Weekly Construction Status Report**  
 Docket#: PU-10-612 and PU-10-613  
 June 24, 2013 through June 29, 2013

**Facilities Construction**

<u>This Week's Activities</u>
* Continue cathodic protection installation at Berthold, Stanley and Beaver Lodge
* Continue punch list activities at Stanley and Berthold
* Continue wet commissioning activities at Stanley and Berthold
* The Berthold General contractor has mobilized to site

<u>Next Week's Activities</u>
* Flood the mainline header at Kenaston

<u>Beaver Lodge Loop Project</u>			
<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	98.4% complete	94.5% complete	95.7% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	100% complete	100% complete	100% complete

<u>Bakken Pipeline Project (US)</u>			
<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	93.3% complete	100% complete	100% complete

<b>Total Weighted BEP</b>	<b>99% complete</b>
---------------------------	---------------------