



Bakken Expansion Program

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

October 7, 2013 through October 12, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

<u>This Week's Activities</u>
* Cleanup activities completed

<u>Next Week's Activities</u>

<u>Beaver Lodge Loop (Beaver Lodge to Stanley)</u>			
Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



**Bakken Expansion Program**  
**Weekly Construction Status Report**  
 Docket#: PU-10-612 and PU-10-613  
 October 7, 2013 through October 12, 2013

**Facilities Construction**

**This Week's Activities**

- \* Continued Sandblasting and Painting in the piping areas.
- \* Continued paint touch-ups at Berthold.

**Next Week's Activities**

- \* Continue Sandblasting and Painting in the piping areas.
- \* Continue working on Punchlist items.

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	98.4% complete	99.9% complete	95.7% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	100% complete	100% complete	100% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	99.9% complete	100% complete	100% complete

**Total Weighted BEP**

**99% complete**