

**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**


## Weekly Construction Progress Report

**Case #**            **PU-10-630**  
**Project:** **Bakken North Project**  
**Week Ending:**     6/3/2012

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Ron McCreery	Plains Pipeline	307-760-1705	
Contractor Spread	Mike Bondurant	Tomahawk	406-839-3205	
<b>Brief Description of Week's Activities</b>				
Continued to clear right of way (ROW), installed 114 mats in wet areas, strung and welded pipe, tested 18 welders, attended daily safety meetings, attended power coating class, installed safety fence.				
<b>Project Completion Spread</b>				
Description	Start Station	End Station	Total Complete	% Total Complete
Clear & Grade	1695+00	1505+00	25700	16.25
ROW Finished	1695+00	1578+00	11700	3.5
Stringing			Nine Joints	360 ft.
Welding			Six welds made	
Ditching	n/a			
Lowering In	n/a			
Backfill	n/a			
Clean-up	n/a			
Total complete includes areas skipped due to ROW conditions. Skipped areas to be completed as conditions improve. Four road bore drag sections were welded. 280' of noxious weeds were sprayed between stas. 1380+00 and 1660+00				
<b>Project construction / reclamation activities</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway / Bores	n/a			
Erosion / Sediment	n/a			
Topsoil	n/a			
Restoration/Cleanup	n/a			
Roadway Restoration	n/a			
Fence / Gate	n/a			
Fertilizing / Seeding	n/a			
<b>Project Site Safety</b>				
Daily safety meeting held. Safety fence installed at hiway 5, 114 mats installed in wet areas, Additional material was received and inspected at contractor's yard.				

Signature: *R.M.*  
 Ron McCreery via e-mail

Date: 6/4/2012



# PLAINS ALL AMERICAN PIPELINE, L.P.

## Weekly Construction Progress Report

**Case #**            **PU-10-630**  
**Project:** **Bakken North Project**  
**Week Ending:**        6/3/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	75°	48°

Landowner / Public Concerns	Addressing Individual	Phone
none		

**Suspension of project activities (when, where, why ,how long)**  
Activities suspended on Monday 5-28-2012 - Holiday - one day.

**Identify Cultural Resources not previously identified.**  
n/a

**Critical Habitat or Threatened or Endangered Species.**  
n/a

Cathodic Protection Installed	When	Where
n/a		

Special Coordination	Who	When
Special coordination between contractor, environment, and inspection staff reference wet conditions of right of way (ROW).		

Pipeline in-service date	Date
n/a	



Opening for land owner to get through



Cutting R.O.W



Building gate on R.O.W



Crossing wet land



Cutting ROW



Cutting Row