



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
Project: **Bakken North Project**
Week Ending: 6/10/2012

Report # 3


Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Ron McCreery	Plains Pipeline	307-760-1705	
Contractor Spread	Mike Bondurant	Tomahawk	406-839-3205	
Brief Description of Week's Activities				
Continued to clear right of way (ROW), installed 83 mats, 187 Welds completed and x rayed, 15 rejects. 80 Welds were coated. Contractor began valve setting fabrication. 678 joints of pipe strung. All inspected ROW areas were clean and free from debris and met best management practices up to 8 June 2012. ECDs were installed to keep soil on ROW. Wet Land signs installed.				
Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade			41300 ft. % corrected from, 6-3-12	9.85
ROW Finished			37700 ft.	9.00
Stringing			38545 ft.	9.20
Welding			187 welds	
Ditching	n/a			
Lowering In	n/a			
Backfill	n/a			
Clean-up	n/a			
Coating (Welds)				80 welds
ECDs Installed				
Silt Fence	1366 lf.	n/a	1751 lf.	n/a
Hay bales	37 ea.	n/a	51 ea.	n/a
Mats	83 ea	n/a	328 ea.	n/a
Waddles	10 ea	n/a	20 ea.	n/a
Form changed to show footages instead of station numbers.				
Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway / Bores	2 ea.	n/a	2 ea.	n/a
Erosion / Sediment	n/a	n/a		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	n/a	n/a		n/a
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	n/a	n/a		n/a
Project Site Safety				
Daily safety meeting held. One small first aid incident. Tomahawk's environmental truck caught fire, total lost, not on ROW. Cause unknown. Road bores at 154 ave. and 73 rd. st.				

Signature:

Ron McCreery via e-mail R.M. 6-11-12.

Date:

6/11/2012



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
Project: Bakken North Project
Week Ending: 6/10/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	84°	41°

Landowner / Public Concerns	Addressing Individual	Phone
none		

Suspension of project activities (when, where, why ,how long)
Activities suspended on 7 June, mid afternoon and 9 June due to rain.

Identify Cultural Resources not previously identified.
n/a

Critical Habitat or Threatened or Endangered Species.
n/a

Cathodic Protection Installed	When	Where
n/a		

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	



Pipe Gang Kickoff Pictures / Williams County ND
between ST#1695+19 and ST#1673+00



Pipe Gang Kickoff Pictures / Williams County ND
between ST#1695+19 and ST#1673+00



After rain event



Stripping TopSoil



Pipe Gang Kickoff Pictures / Williams County ND
between ST#1695+19 and ST#1673+00



Pipe Gang Kickoff Pictures / Williams County ND
between ST#1695+19 and ST#1673+00