

PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
Project: **Bakken North Project**
Week Ending: 6/24/2012

Report # 5

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024

Brief Description of Week's Activities

Lost time due to weather conditions. No safety incidents.
Environmental continued to check and repair environmental control devices (ECD) due to weather.
Contractor boring crew had one small hydraulic oil spill, contained, cleaned off, and removed.
This week 353 welds were made and x-rayed with 20 repairs called out and one cut-out.
This is right at 6% repair rate for the week. Correction made to ditching numbers for last week added to this weeks numbers.

Project Completion Spread

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	80100	28900	109000	26
ROW Finished lft.	78900	30600	109500	26.14
Stringing lft.	77119	26812	103931	24.80
Welding	503	353	856	n/a
Ditching	14866	22710	37576	8.9
Lowering In	8010	18403	26413	6.3
Backfill	3769	19019	22788	5.4
Clean-up				n/a
Coating (Welds)	417	158	575	n/a
ECDs Installed				
Silt Fence lft.	2794	1019	3813	n/a
Hay bales ea.	67	20	87	n/a
Mats ea.	360	35	395	n/a
Waddles ea.	34	4	38	n/a

Form changed to show footages instead of station numbers.

Project construction / reclamation activities

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	4	1	5	n/a
Erosion / Sediment	n/a	n/a		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	n/a	n/a		n/a
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	n/a	n/a		n/a

Project Site Safety


No injuries or illness to report. Number of Plains/Onshore employees on-site: 27.
Number of contractor employees on-site: 177. Job Safety Analysis reports reviewed. No incidents
involving property damage to equipment or vehicles.

Signature:

Date:

Ron McCreery via e-mail *R.M.*

6/25/2012



PLAINS ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**

Report # 5

Project: **Bakken North Project**

Week Ending: 6/24/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	77°	57°

Landowner / Public Concerns	Addressing Individual	Phone
none		

Suspension of project activities (when, where, why ,how long)

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where
n/a		

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	



Firing Line / Williams County ND
between ST#1345+00 and ST#1269+00



Finished FBE coating



Firing Line / Williams County ND
between ST#1345+00 and ST#1269+00



Applying FBE



06/22/2012

getting crossing ready at 59



Bending pipe

Week # 5 Report
6-24-2012