



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
Project: **Bakken North Project**
Week Ending: 7/1/2012

Report # 6

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024

Brief Description of Week's Activities

No rain out days this week. Continued to strip and finish ROW. Lowered in 6445 feet of pipe.

Environmental continued to check environmental control devices (ECD).

Large rock fell into the ditch denting the pipe, pipe was cut-out and dent removed.

One new welder tested and passed this week.

Had a total of 515 welds this week with 41 repairs and 4 cut-outs, this is right at 9% repair rate for the week. Welding foreman and welding inspectors working together to improve this rate.

Project Completion Spread

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	109000	42912	151912	36.20
ROW Finished lft.	109500	52212	161712	38.60
Stringing lft.	103931	34079	138010	32.90
Welding	856	515	1371	n/a
Ditching	37576	6089	43665	10.4
Lowering In	26413	6445	32858	7.8
Backfill	22788	2920	25708	6.1
Clean-up				n/a
Coating (Welds)	575	453	1028	n/a
ECDs Installed				
Silt Fence lft.	3813	668	4481	n/a
Hay bales ea.	87	169	256	n/a
Mats ea.	395	0	395	n/a
Waddles ea.	38	0	38	n/a

Form changed to show footages instead of station numbers.

Project construction / reclamation activities

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	5	3	8	n/a
Erosion / Sediment	n/a	n/a		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	n/a	n/a		n/a
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	n/a	n/a		n/a

Project Site Safety


Number of Plains/Onshore employees on-site (25), contractor employees (184). One personal incident, twisted knee. Job Safety Analysis reports reviewed and Plains held safety meeting with all personnel to review safety policy and procedures. No equipment or environmental issues.

Signature:

Ron McCreery via e-mail *R.M.*

Date:

7/2/2012



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630
Project: Bakken North Project
Week Ending: 7/1/2012

Report # 6

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	85°	49°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Bran Olson/Landowner	Mr. Ron McCreery	701-694-4414
On 27 June 2012 contractor cut a equipment tracking road across a coulee which had been designed for a horizontal directional drill (HDD). On 28 June 2012 met with landowner and discussed the situation. Restoration of original contours started on 29 June 2012. Proper seeding mixture was planted and erosion mats brought in. Planting of tress and scrubs to follow . Getting a count of scrubs and trees removed		

Suspension of project activities (when, where, why ,how long)

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where
n/a		

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	



Tie In / Williams Co ND
Lowering in crew / tie in weld near P.I. ST#1365+93.97



Tie In / Williams Co ND
Lowering in crew / tie in weld near P.I. ST#1365+93.97



Bending Pipe



Bending Pipe



Tailing Pipe



Strung Pipe