



PLAINS

ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
 Project: **Bakken North Project**
 Week Ending: 7/22/2012

Report # 9

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Brief Description of Week's Activities				
Right of Way (ROW) crew moved to Montana, footage not included in report.				
Environmental continued to check environmental control devices (ECD).				
No safety issues.				
456 welds x-rayed. 11 out of code and repaired. 2.41% rate.				
Installed 6 test lead stations.				
PSC and DOT inspection completed with no know deficiencies.				
Pipe gang and firing line personnel moved to Montana to begin welding on Monday 7-23-2012				
Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	Montana	151912	36.26%
ROW Finished lft.	161712	Montana	161712	38.60%
Stringing lft.	173109	28072	201181	48.03%
Welding / X Ray	2527	456	2983	n/a
Ditching	68051	10459	78510	18.74%
Lowering In	61620	17111	78731	18.79%
Backfill	49808	18801	68609	16.38%
Clean-up	3600	2627	6227	1.49%
Coating (Welds)	1947	412	2359	n/a
ECDs installed				
Silt Fence lft.	8488	781	9269	n/a
Hay bales ea.	272	48	320	n/a
Mats ea.	645	0	645	n/a
Waddles ea.	38	0	38	n/a
Form changed to show footages instead of station numbers, Total Project Footage				418901
Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	11	2	13	n/a
Erosion / Sediment	n/a	n/a		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	3600	2627	6227	1.49%
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	n/a	n/a		n/a
Project Site Safety				
Number of Plains/Onshore employees on-site (24), contractor employees (201).				
Pipe movement during temperature changes, sliding on skids. Issues discussed with contractor.				
No environmental Issues.				

Signature:

Ron McCreery via e-mail

R.M.
7-23-12

Date:

7/23/2012



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630

Report # 9

Project: Bakken North Project

Week Ending: 7/22/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	98°	63°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Cathy Owen (Environmental Inspector)	406-765-8125
Continue to check coulee and water daily.		

Suspension of project activities (when, where, why, how long)
 Rain-out day on Wednesday 7-18-2012

Identify Cultural Resources not previously identified.
 n/a

Critical Habitat or Threatened or Endangered Species.
 n/a

Cathodic Protection Installed	When	Where
Cathodic Protection test lead stations installed at six different locations on main line.		

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	



Welding line pipe to bore pipe.



Locating pipe



Lowering pipe in ditch



Lowering pipe in ditch



Installing Test Leads



Coating weld

Report Number: # 9

Dat: 7-22-2012