



PLAINS ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
 Project: **Bakken North Project**
 Week Ending: 8/12/2012

Report # 12

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024

Brief Description of Week's Activities

Right of Way (ROW) crew and mainline x-ray crew moved to Montana. Two ditching machines moved to MT.
 Environmental continued to check environmental control devices (ECD).
 No safety issues.
 50 welds x-rayed by tie-in rig, 6 out of code and repaired. 12 % repair rate.
 Installed 13 test lead stations.
 Installed 2 aerial markers. Line markers installed.
 Reseeding has started on pasture land. No footage as of yet.
 Two hydro pressure test completed. One new bore completed.

Project Completion Spread

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade ft.	151912	Montana	151912	36.26%
ROW Finished ft.	161712	Montana	161712	38.60%
Stringing ft.	201181	Montana	201181	48.03%
Welding / X Ray	3033	50	3083	n/a
Ditching	142260	8086	150346	35.89%
Lowering in	123777	19294	143071	34.15%
Backfill	120184	26600	146784	35.04%
Clean-up	36252	13900	50152	11.97%
Coating (Welds)	2912	82	2994	n/a
ECDs Installed				
Silt Fence ft.	9269	Montana	9269	n/a
Hay bales ea.	320	Montana	320	n/a
Mats ea.	645	Montana	645	n/a
Waddles ea.	38	0	38	n/a

Form changed to show footages instead of station numbers, Total Project Footage **418901**

Project construction / reclamation activities


Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	15	1	16	n/a
Erosion / Sediment	n/a	.		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	36252	13900	50152	11.97%
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	n/a			n/a

Project Site Safety

Number of Plains/Onshore employees on-site (46), contractor employees (243).
 Adjusted cribbing to support pipe.

Signature: Ron McCreery via e-mail

Date: 8/13/2012



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630

Report # 12

Project: Bakken North Project

Week Ending: 8/12/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	95°	60°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Cathy Owen (Environmental Inspector)	406-765-8125

Continue to check coulee and water daily as necessary.

Suspension of project activities (when, where, why, how long)

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where
Cathodic Protection test lead stations installed at 13 different locations on main line.		

Special Coordination	Who	When

Pipeline in-service date	Date
	n/a



Digging for foreign line crossing.

Pipe laid in wetland



Tie-in bend

Hydro test



Hydro test

Hydro test

Report Number	# 12	Date	8/12/2012
----------------------	------	-------------	-----------