



# PLAINS

## ALL AMERICAN

### PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-10-630**  
 Project: **Bakken North Project**  
 Week Ending: 8/19/2012

Report # 13

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
<b>Brief Description of Week's Activities</b>				
Right of Way (ROW) crew and mainline x-ray crew moved to Montana. Two ditching machines moved to MT.				
Environmental continued to check environmental control devices (ECD).				
No safety issues.				
64 welds x-rayed by tie-in rig, 1 out of code and repaired. 1.56 % repair rate.				
Installed 9 test lead stations.				
Installed 4 aerial markers. Line markers installed.				
Reseeding has started on pasture land. 18.6 acres.				
<b>Project Completion Spread</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	Montana	151912	36.26%
ROW Finished lft.	161712	Montana	161712	38.60%
Stringing lft.	201181	Montana	201181	48.03%
Welding / X Ray	3033	64	3097	n/a
Ditching	150346	0	150346	35.89%
Lowering In	143071	273	143344	34.22%
Backfill	146784	0	146784	35.04%
Clean-up	50152	13701	63853	15.24%
Coating (Welds)	2994	20	3014	n/a
<b>ECDs Installed</b>				
Silt Fence lft.	9269	Montana	9269	n/a
Hay bales ea.	320	Montana	320	n/a
Mats ea.	645	Montana	645	n/a
Waddles ea.	38	0	38	n/a
Form changed to show footages instead of station numbers, Total Project Footage				418901
<b>Project construction / reclamation activities</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	16	0	16	n/a
Erosion / Sediment	n/a	.		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	50152	13701	63853	15.24%
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	n/a	18.6 acres		n/a
<b>Project Site Safety</b>				
Number of Plains/Onshore employees on-site (46), contractor employees (248).				

Signature:

Ron McCreery via e-mail

Date:

8/20/2012

*Jim Fleetwood*

70

PU-10-630 Filed: 8/21/2012 Pages: 3  
 Bakken North Project weekly progress report - week ending 8-19-2012



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

**Weekly Construction Progress Report**

**Case #** PU-10-630

Report # 13

**Project:** Bakken North Project

**Week Ending:** 8/19/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	90°	60°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Cathy Owen (Environmental Inspector)	406-765-8125
Continue to check coulee and water daily as necessary.		

**Suspension of project activities (when, where, why, how long)**  
 n/a

**Identify Cultural Resources not previously identified.**  
 n/a

**Critical Habitat or Threatened or Endangered Species.**  
 n/a

Cathodic Protection Installed	When	Where
Cathodic Protection test lead stations installed at 9 different locations on main line.		

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	



Hydro Test

Line up pipe, prep for tie-in



Pipeline laid and welded

Hydro Test

<b>Report Number</b>	# 13
----------------------	------

<b>Date</b>	8/19/2012
-------------	-----------