



PLAINS ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
 Project: **Bakken North Project**
 Week Ending: 9/2/2012

Report # 15

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024

Brief Description of Week's Activities
Contractor's equipment down, no reportable progress on clean-up.
Environmental continued to check environmental control devices (ECD).
18 welds x-rayed by tie-in rig, 1 out of code and repaired. 5.56 % repair rate.
Installed 9 test lead stations.
4 Aerial markers installed.
Reseeding continuing on pasture land.
Short week, minor progress due to holiday time off.

Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	Zero work in ND.	151912	100% Completed in ND.
ROW Finished lft.	161712	Zero work in ND.	161712	100% Completed in ND.
Stringing lft.	201181	Zero work in ND.	201181	100% Completed in ND.
Welding / X Ray	3107	18	3125	n/a
Ditching	150346	Completing final ditching at station	150346	35.89%
Lowering In	143344	Completing final lowering in at station	143344	34.22%
Backfill	146784	Completing final backfill at station	146784	35.04%
Clean-up	69553	0	69553	16.60%
Coating (Welds)	3017	16	3033	n/a
ECDs Installed				
Silt Fence lft.	9269	30	9299	
Hay bales ea.	320	15	335	
Mats ea.	645	98, clean-up areas	645	
Waddles ea.	38	Zero work in ND.	38	100% Completed in ND.
Form changed to show footages instead of station numbers, Total Project Footage				418901

Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	16	0	16	n/a
Erosion / Sediment	n/a	.		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	63853	No figures	63853	16.60%
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	No figures		n/a

Project Site Safety
Number of Plains/Onshore employees on-site (46), contractor employees (248).

Signature: Ron McCreery via e-mail *RM*

Date: 9/11/2012



PLAINS

ALL AMERICAN

PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630
Project: Bakken North Project
Week Ending: 9/2/2012

Report # 15

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	88°	65°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Cathy Owen (Environmental Inspector)	406-765-8125
Continue to check coulee and water daily as necessary.		

Suspension of project activities (when, where, why ,how long)
Activities on project suspended for four days due to holiday. Work resumed on 9-4-2012

Identify Cultural Resources not previously identified.
n/a

Critical Habitat or Threatened or Endangered Species.
n/a

Cathodic Protection Installed	When	Where
Cathodic Protection test lead stations installed at 9 different locations on main line.		

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	



Pipe bending machine.



Padding machine.



ECD



ECD



ECD



Mats

Report Number # 15

Date 9/2/2012