



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
Project: **Bakken North Project**
Week Ending: 9/9/2012

Report # 16

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Brief Description of Week's Activities				
Cow Creek open cut to be completed week of 9-10-2012				
Last HDD bore has been approved at G3 well pad.				
Environmental continued to check environmental control devices (ECD).				
29 welds x-rayed by tie-in rig, 1 out of code and repaired. 3.45 % repair rate.				
Installed 7 test lead stations.				
2 aerial markers installed.				
Tomahawk reseeding equipment down for repair, Tomahawk contracted 3rd party to do seeding.				
17 pipeline markers installed				
Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	Zero work in ND.	151912	100% Completed in ND.
ROW Finished lft.	161712	Zero work in ND.	161712	100% Completed in ND.
Stringing lft.	201181	Zero work in ND.	201181	100% Completed in ND.
Welding / X Ray	3125	29	3154	n/a
Ditching	150346	Completing final ditching at station	150346	35.89%
Lowering In	143344	Completing final lowering in at station	143344	34.22%
Backfill	146784	Completing final backfill at station	146784	35.04%
Clean-up	69553	33333	102886	24.56%
Coating (Welds)	3033	10	3043	n/a
ECDs Installed				
Silt Fence lft.	9299	503	9802	n/a
Hay bales ea.	335	3	338	n/a
Mats ea.	743	0	743	n/a
Waddles ea.	38	0	38	n/a
Form changed to show footages instead of station numbers, Total Project Footage			418901	
Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	16	0	16	n/a
Erosion / Sediment	n/a	.		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	69553	33333	102886	16.60%
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	No figures		n/a
Project Site Safety				
Number of Plains/Onshore employees on-site (46), contractor employees (240).				

Signature:

Ron McCreery via e-mail

R.M.

Date:

9/10/2012

75 **PU-10-630** Filed: 9/11/2012 Pages: 3
Bakken North Project weekly progress report - week ending 9-9-2012



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**

Report # 16

Project: **Bakken North Project**

Week Ending: 9/9/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	88°	37°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Cathy Owen (Environmental Inspector)	406-765-8125

Continue to check coulee and water daily as necessary.
9-5-12 Fire at 52nd. St. While grinding on weld, spark from grinder ignited dry grass, approximately 60 acres and several fence posts scorched. Contractor working with landowner to replace fence posts and restoration.

Suspension of project activities (when, where, why ,how long)

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where
Cathodic Protection test lead stations installed at 7 different locations on main line.		

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	



Clean-up efforts at 57th street.



Clean-up efforts at 57th street.



Fire at 52st street.



Fire at 52st street.



ROW at Cow Creek North and South side



Pipe weights at Cow Creek

Report Number # 16

Date 9/9/2012