



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**

Project: **Bakken North Project**

Week Ending: 9/16/2012

Report # 17

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Brief Description of Week's Activities				
Cow Creek open cut to be completed week of 9-10-2012 - Done				
Environmental continued to check environmental control devices (ECD).				
30 welds x-rayed by tie-in rig, 2 out of code and repaired. 6.67% repair rate.				
Installed 1 test lead stations.				
35 pipeline markers installed				
Tomahawk contracted 3rd party to do seeding. No figures as yet.				
Bore pipe for G3 well pad strung, not welded.				
Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	Zero work in ND.	151912	100% Completed in ND.
ROW Finished lft.	161712	Zero work in ND.	161712	100% Completed in ND.
Stringing lft.	201181	Zero work in ND.	201181	100% Completed in ND.
Welding / X Ray	3154	30	3184	n/a
Ditching	150346	Completing final ditching at station	150346	35.89%
Lowering In	143344	Completing final lowering in at station	143344	34.22%
Backfill	146784	Completing final backfill at station	146784	35.04%
Clean-up	102886	21841	124727	29.77%
Coating (Welds)	3043	42	3085	n/a
ECDs installed				
Silt Fence lft.	9802	30	9832	n/a
Hay bales ea.	338	15	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	38	19	57	n/a
Form changed to show footages instead of station numbers, Total Project Footage				418901
Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	16	0	16	n/a
Erosion / Sediment	n/a	.		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	102886	21841	124727	29.77%
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	No figures		n/a
Project Site Safety				
Number of Plains/Onshore employees on-site (46), contractor employees (225).				

Signature:

Date:

Ron McCreery via e-mail *RM.*

9/17/2012



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630
Project: Bakken North Project
Week Ending: 9/16/2012

Report # 17

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	85°	36°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Cathy Owen (Environmental Inspector)	406-765-8125
Continue to check coulee and water daily as necessary.		

Suspension of project activities (when, where, why ,how long)

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where
Cathodic Protection test lead station installed at 1 location on main line.		

Special Coordination	Who	When

Pipeline in-service date	Date
	n/a



Cow Creek open cut

Cow Creek open cut



Cow Creek open cut

Cow Creek open cut



ECD Wattles

ECD Curlex

Report Number

10

Date: 9-16-2012