

PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
Project: **Bakken North Project**
Week Ending: 9/23/2012

Report # 18

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Brief Description of Week's Activities				
Hydro test plan being prepared - will need to be reviewed.				
8250 sqf. Curlex installed.				
Environmental continued to check environmental control devices (ECD).				
30 welds x-rayed by tie-in rig, 2 out of code and repaired. 6.67 % repair rate.				
Installed 10 test lead stations.				
12 pipeline markers installed				
Tomahawk contracted 3rd party to do seeding. No figures as yet.				
G3 well pad bore pipe strung, no additional work has started.				
Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	Zero work in ND.	151912	100% Completed in ND.
ROW Finished lft.	161712	Zero work in ND.	161712	100% Completed in ND.
Stringing lft.	201181	Zero work in ND.	201181	100% Completed in ND.
Welding / X Ray	3154	30	3184	n/a
Ditching	150346	Completing final ditching in station	150346	35.89%
Lowering In	143344	Completing final lowering in station	143344	34.22%
Backfill	146784	Completing final backfill in station	146784	35.04%
Clean-up	124727	16999	141726	33.83%
Coating (Welds)	3085	11	3096	n/a
ECDs Installed				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	57	26	83	n/a
Form changed to show footages instead of station numbers, Total Project Footage				418901
Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	16	0	16	n/a
Erosion / Sediment	n/a			n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	124727	16999	141726	33.83%
Roadway Restoration	n/a	n/a		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	No figures		n/a
Project Site Safety				
Number of Plains/Onshore employees on-site (45), contractor employees (220).				

Signature:

Ron McCreery via e-mail


R.M.

Date:

9/24/2012

78 PU-10-630 Filed: 9/26/2012 Pages: 3
Bakken North Project weekly progress report - week ending 9-23-2012

Plains Pipeline, L.P.



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630

Report # 18

Project: Bakken North Project

Week Ending: 9/23/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	83°	24°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Cathy Owen (Environmental Inspector)	406-765-8125
Continue to check coulee and water daily as necessary.		

Suspension of project activities (when, where, why, how long)

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where
Cathodic Protection test lead station installed at 10 location on main line.		

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	



Cow Creek



Cow Creek



Cow Creek



ECD being installed



ECDs installed



Vegetation retraining to coulee

Report Number

18

Date: 9-23-2012