

# PLAINS ALL AMERICAN PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-10-630**  
 Project: **Bakken North Project**  
 Week Ending: 9/30/2012

Report # 19

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024

**Brief Description of Week's Activities**  
 Hydro test plan being prepared - will need to be reviewed.  
 5310 sqf. Curlex installed.  
 Environmental continued to check environmental control devices (ECD).  
 23 welds x-rayed by tie-in rig, 1 out of code and repaired. 4.35 % repair rate.  
 Installed 1 test lead stations.  
 Tomahawk contracted 3rd party to do seeding. No figures as yet.

**Project Completion Spread**

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	Zero work in ND.	151912	100% Completed in ND.
ROW Finished lft.	161712	Zero work in ND.	161712	100% Completed in ND.
Stringing lft.	201181	Zero work in ND.	201181	100% Completed in ND.
Welding / X Ray	3154	23	3177	n/a
Ditching	150346	0	150346	Completed
Lowering In	143344	0	143344	Completed
Backfill	146784	0	146784	Not Completed
Clean-up	141726	Work in progress, no figures	141726	33.83%
Coating (Welds)	3096	11	3107	n/a
<b>ECDs Installed</b>				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Waddles ea.	83	10	93	n/a
Curlex		26818 sqf.		

**Project construction / reclamation activities**

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	16	1	17	n/a
Erosion / Sediment	n/a			n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	141726	Work in progress, no figures	141726	#DIV/0!
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	No figures		n/a


**Project Site Safety**  
 Number of Plains/Onshore employees on-site (43), contractor employees (210).

Signature: Ron McCreery via e-mail *RM*

Date: 10/1/2012

79 PU-10-630 Filed: 10/2/2012 Pages: 3  
 Bakken North Project weekly progress report - week ending 9-30-2012

Plains Pipeline, L.P.



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

**Weekly Construction Progress Report**

**Case #** PU-10-630

Report # 19

**Project:** Bakken North Project

**Week Ending:** 9/30/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	84°	44°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Cathy Owen (Environmental Inspector)	406-765-8125
Continue to check coulee and water daily as necessary.		

**Suspension of project activities (when, where, why ,how long)**

**Identify Cultural Resources not previously identified.**

n/a

**Critical Habitat or Threatened or Endangered Species.**

n/a

Cathodic Protection Installed	When	Where
Cathodic Protection test lead station installed at 1 location on main line.		

Special Coordination	Who	When
Advance work has been completed on minor reroute request that has been filed with the commission and is pending approval.		

Pipeline in-service date	Date
n/a	




56 st. valve set



56 st. valve set



56 st. valve set



56 st. valve set



Boring pipe



Boring rig

Report Number # 19

Date: 10-01-2012