



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-10-630**  
Project: **Bakken North Project**  
Week Ending: 10/21/2012

Report # 22

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
<b>Brief Description of Week's Activities</b>				
Hydro test plan being prepared - will need to be reviewed.				
Environmental continued to check environmental control devices (ECD).				
Tomahawk contracted 3rd party to do seeding. No figures as yet.				
Contractor cutting back on equipment and personnel.				
Clean-up work around Trenton Station				
Test Leads, Aerial Markers and Line Markers installed				
Electrical wiring on going at valve sites.				
<b>Project Completion Spread</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	Zero work in ND.	151912	100% Completed in ND.
ROW Finished lft.	161712	Zero work in ND.	161712	100% Completed in ND.
Stringing lft.	201181	Zero work in ND.	201181	100% Completed in ND.
Welding / X Ray	3177	0	3177	n/a
Ditching	150346	0	150346	Completed
Lowering In	143344	0	143344	Completed
Backfill	146784	0	146784	Completed
Clean-up	141726	Work in progress, no figures	141726	33.83%
Coating (Welds)	3107	0	3107	n/a
<b>ECDs Installed</b>				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Waddles ea.	83	0	83	n/a
Curlex	26818	18860	45678	SQF
<b>Project construction / reclamation activities</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	17	Added 4 to update report	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	141726	Work in progress, no figures	141726	#VALUE!
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	No figures		n/a
<b>Project Site Safety</b>				
Number of Plains/Onshore employees on-site (15), contractor employees (112).				

Signature:


Ron McCreery via e-mail *R.M.*

Date:

10/23/2012

**84** **PU-10-630** Filed: 10/22/2012 Pages: 3  
Bakken North Project weekly progress report - week ending 10-21-2012

Plains Pipeline, L.P.



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

**Weekly Construction Progress Report**

**Case #** PU-10-630

Report # 22

**Project:** Bakken North Project

**Week Ending:** 10/21/2012

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	55°	28°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Pam Bennett (Environmental Inspector)	406-765-8143
Continue to check coulee and water daily as necessary.		

**Suspension of project activities (when, where, why, how long)**  
 Lost two days due to rain and windy conditions.

**Identify Cultural Resources not previously identified.**  
 n/a

**Critical Habitat or Threatened or Endangered Species.**  
 n/a

Cathodic Protection Installed	When	Where
Two Test Station Installed		

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	



North of Trenton Station

North of Trenton Station



North of Trenton Station

North of Trenton Station



North of Trenton Station

North of Trenton Station

Report Number # 22		Date	10/22/2012
--------------------	--	------	------------