



# PLAINS ALL AMERICAN PIPELINE, L.P.

## Weekly Construction Progress Report

Case # PU-10-630

Project: Bakken North Project

Week Ending: 12/9/2012

Report # 29

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024

### Brief Description of Week's Activities

No work completed in North Dakota.

Environmental continued to check ECDs all found to be intact and functioning properly.

Tomahawk seeding will not be done until next spring.

Contractor cutting back on equipment and personnel.

Punch list started of small issues for land owners request.

Contractor planing to Hydro test piping after first of new year.

No pictures with this report.

### Project Completion Spread

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	Zero work in ND.	151912	100% Completed in ND.
ROW Finished lft.	161712	Zero work in ND.	161712	100% Completed in ND.
Stringing lft.	201181	Zero work in ND.	201181	100% Completed in ND.
Welding / X Ray	3177	0	3177	n/a
Ditching	150346	0	150346	Completed
Lowering In	143344	0	143344	Completed
Backfill	146784	0	146784	Completed
Clean-up	141726	Work in progress, no figures	141726	33.83%
Coating (Welds)	3123	0	3123	n/a
<b>ECDs Installed</b>				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF

### Project construction / reclamation activities

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	141726	Work in progress, no figures	141726	
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	No figures		n/a

### Project Site Safety

Number of Plains/Onshore employees on-site (10), contractor employees (45).


No pictures with this report.

Signature:

Ron McCreery via e-mail

Date:

12/10/2012



# PLAINS ALL AMERICAN PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-10-630**  
Project: **Bakken North Project**  
Week Ending: 12/9/2012

Report # 28

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	42°	-12°

Landowner / Public Concerns	Addressing Individual	Phone
Mr. Brad Olson	Ms. Pam Bennett (Environmental Inspector)	406-765-8143
Continue to check coulee.		

**Suspension of project activities (when, where, why, how long)**

**Identify Cultural Resources not previously identified.**

n/a

**Critical Habitat or Threatened or Endangered Species.**

n/a

Cathodic Protection Installed	When	Where

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	