



## Weekly Construction Progress Report

**Case #** PU-10-630  
**Project: Bakken North Project**  
**Week Ending:** 1/27/13

Report # 34

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Chief Inspector	Jim Pennington	QCS	701-694-4415	406-765-8153
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
<b>Brief Description of Week's Activities</b>				
Final cleanup completed on ND side of pipeline.				
Environmental continued to check ECDs all found to be intact and functioning properly.				
Tomahawk seeding will not be done until next spring.				
Contractor cutting back on equipment and personnel.				
Punch list started of small issues for land owners request.				
Test Lead installed @1632+68				
**NOTE: Numbers to reflect previous weeks not reported on PSC report.				
<b>Project Completion Spread</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3177	1	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	143344	7002	150346	100% Completed in ND.
Backfill	146784	3562	150346	100% Completed in ND.
Clean-up	147812	4100	151912	100% Completed in ND.
Coating (Welds)	3177	1	3178	100% Completed in ND.
<b>ECDs Installed</b>				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF
<b>Project construction / reclamation activities</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	147812	4,100	151912	Not complete
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	0		n/a
<b>Project Site Safety</b>				
Number of Plains/Onshore employees on-site (6), contractor employees (8).				


Signature:

*Ron McCreery* via e-mail

R.M.

Date:

1/27/13



**PLAINS**  
 ALL AMERICAN  
 PIPELINE, L.P.

**Weekly Construction Progress Report**

**Case #** PU-10-630

Report # 34

**Project:** Bakken North Project

**Week Ending:** 1/27/13

Dates of construction	Startup	Shutdown
	5/22/12	

Temperature high and low for week.	High	Low
	34°	-16°

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

**Suspension of project activities (when, where, why, how long)**

n/a

**Identify Cultural Resources not previously identified.**

n/a

**Critical Habitat or Threatened or Endangered Species.**

n/a

Cathodic Protection Installed	When	Where
Test Lead	26-Jan-13	1632+66

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	

**Plains All American Pipeline L.P.**  
**Daily Construction Report**



DATE: Week Ending Sunday, January 27, 13  
Location: Grenora, ND  
AFE: 14933  
Project Name: Bakken North Project  
Chief Inspector: Jim Pennington

Page: 3  
General Contractor: Tomahawk  
Superintendent: Kyle Thomas  
Constr. Mgr./Cord.: Ron McCreery  
Project Engineer: Jim Fleetwood



Hwy 153 Cleanup



Hwy 153 Cleanup



G3 Cleanup



G3 Cleanup