



PLAINS ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
 Project: **Bakken North Project**
 Week Ending: 3/10/13

Report # 40

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Chief Inspector	Jim Pennington	QCS	701-694-4415	406-765-8153
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024

Brief Description of Week's Activities

NO WORK IN NORTH DAKOTA TO REPORT

Environmental continued to check ECDs all found to be intact and functioning properly.

Tomahawk seeding will not be done until next spring.

Contractor cutting back on equipment and personnel.

Project Completion Spread

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
ECDs Installed				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF

Project construction / reclamation activities

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	Not complete
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	0		n/a

Project Site Safety

Number of Plains/Onshore employees on-site (6), contractor employees (8).

Signature:

Date:

Ron McCreery via e-mail

R.M.

3/10/13

102 **PU-10-630** Filed: 3/11/2013 Pages: 2
 Bakken North Project weekly progress report - week
 ending 3-10-2013



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
 Project: **Bakken North Project**
 Week Ending: _____ 3/10/13 _____

Report # 40 _____

Dates of construction _____ Startup 5/22/12 Shutdown _____

Temperature high and low for week.	High	Low
	36°	14°

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

Suspension of project activities (when, where, why ,how long)
 n/a

Identify Cultural Resources not previously identified.
 n/a

Critical Habitat or Threatened or Endangered Species.
 n/a

Cathodic Protection Installed	When	Where

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	