



# PLAINS ALL AMERICAN PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-10-630**  
**Project: Bakken North Project**  
 Week Ending: 4/14/2013

Report # 45

| Title               | Name           | Company         | Office Phone | Cell Phone   |
|---------------------|----------------|-----------------|--------------|--------------|
| Project Manager     | Jim Fleetwood  | Plains Pipeline | 307-472-9911 | 307-315-0574 |
| Project Coordinator | Ron McCreery   | Plains Pipeline | 701-694-4414 | 406-765-8119 |
| Chief Inspector     | Jim Pennington | QCS             | 701-694-4415 | 406-765-8153 |
| Contractor Spread   | Mike Bondurant | Tomahawk        | 406-789-2380 | 406-789-7024 |

**Brief Description of Week's Activities**  
 Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.  
 Environmental continued to check ECDs all found to be intact and functioning properly.  
 Tomahawk seeding will not be done until next spring.  
 Contractor cutting back on equipment and personnel.  
  
 No activity until later in April.  
 We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.  
 They have sent Plains a copy and also filed with North Dakota PSC.

**Project Completion Spread**


| Description           | Previous Week Complete | This Week Complete | Total Complete | % Total Complete      |
|-----------------------|------------------------|--------------------|----------------|-----------------------|
| Clear & Grade lft.    | 151912                 | 0                  | 151912         | 100% Completed in ND. |
| ROW Finished lft.     | 151912                 | 0                  | 151912         | 100% Completed in ND. |
| Stringing lft.        | 201181                 | 0                  | 201181         | 100% Completed in ND. |
| Welding / X Ray       | 3178                   | 0                  | 3178           | 100% Completed in ND. |
| Ditching              | 150346                 | 0                  | 150346         | 100% Completed in ND. |
| Lowering In           | 150346                 | 0                  | 150346         | 100% Completed in ND. |
| Backfill              | 150346                 | 0                  | 150346         | 100% Completed in ND. |
| Clean-up              | 151912                 | 0                  | 151912         | 100% Completed in ND. |
| Coating (Welds)       | 3178                   | 0                  | 3178           | 100% Completed in ND. |
| <b>ECDs Installed</b> |                        |                    |                |                       |
| Silt Fence lft.       | 9832                   | 0                  | 9832           | n/a                   |
| Hay bales ea.         | 353                    | 0                  | 353            | n/a                   |
| Mats ea.              | 743                    | 0                  | 743            | n/a                   |
| Wattles ea.           | 89                     | 0                  | 89             | n/a                   |
| Curlex                | 45678                  | 0                  | 45678          | SQF                   |

**Project construction / reclamation activities**

| Description           | Previous Week Complete | This Week Complete | Total Complete | % Total Complete |
|-----------------------|------------------------|--------------------|----------------|------------------|
| Roadway / Bores ea.   | 21                     | 0                  | 21             | n/a              |
| Erosion / Sediment    | n/a                    | 0                  |                | n/a              |
| Topsoil               | n/a                    | n/a                |                | n/a              |
| Restoration/Cleanup   | 151912                 | 0                  | 151912         | Not complete     |
| Roadway Restoration   | n/a                    | 0                  |                | n/a              |
| Fence / Gate          | n/a                    | n/a                |                | n/a              |
| Fertilizing / Seeding | 18.6 acres             | 0                  |                | n/a              |

**Project Site Safety**  
 Number of Plains/Onshore employees on-site (4), contractor employees (0).

Signature: Ron McCreery via e-mail R.M. Date: 4/16/2013



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

**Weekly Construction Progress Report**

**Case #** PU-10-630

**Report #** 45

**Project:** Bakken North Project

**Week Ending:** 4/14/2013

| Dates of construction | Startup   | Shutdown |
|-----------------------|-----------|----------|
|                       | 5/22/2012 |          |

| Temperature high and low for week. | High | Low |
|------------------------------------|------|-----|
|                                    | 38°  | 4°  |

| Landowner / Public Concerns | Addressing Individual | Phone |
|-----------------------------|-----------------------|-------|
| n/a                         |                       |       |
|                             |                       |       |
|                             |                       |       |

**Suspension of project activities (when, where, why ,how long)**

The contractor is scheduled to be back on site 4-15-13. That is when we will start the finish work for the pipeline.

Meeting with the contractors this week to determine the return date for the project.

**Identify Cultural Resources not previously identified.**

n/a

**Critical Habitat or Threatened or Endangered Species.**

n/a

| Cathodic Protection Installed | When | Where |
|-------------------------------|------|-------|
|                               |      |       |

| Special Coordination | Who | When |
|----------------------|-----|------|
|                      |     |      |

| Pipeline in-service date | Date |
|--------------------------|------|
| n/a                      |      |