



PLAINS ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report


Case # **PU-10-630**
 Project: **Bakken North Project**
 Week Ending: 4/21/2013

Report # 46

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Chief Inspector	Jim Pennington	QCS	701-694-4415	406-765-8153
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Brief Description of Week's Activities				
Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.				
Environmental continued to check ECDs all found to be intact and functioning properly.				
Tomahawk seeding will not be done until next spring.				
Contractor cutting back on equipment and personnel.				
No activity until later in April.				
We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.				
They have sent Plains a copy and also filed with North Dakota PSC.				
Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
ECDs Installed				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF
Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	Not complete
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	0		n/a
Project Site Safety				
Number of Plains/Onshore employees on-site (4), contractor employees (0).				

Signature: Ron McCreery via e-mail R.M.

Date: 4/21/2013



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630 **Report #** 46
Project: Bakken North Project
Week Ending: 4/21/2013

Dates of construction **Startup** **Shutdown**
 5/22/2012

Temperature high and low for week.	High	Low
	42	14°

Landowner / Public Concerns **Addressing Individual** **Phone**
 n/a

Suspension of project activities (when, where, why ,how long)
 The contractor is scheduled to be back on site 4-15-13. That is when we will start the finish work for the pipeline.
 Meeting with the contractors this week to determine the return date for the project.
 The weather has not cooperated so the contractor will be starting later that 4-15-13. Sometime the first of May.

Identify Cultural Resources not previously identified.
 n/a

Critical Habitat or Threatened or Endangered Species.
 n/a

Cathodic Protection Installed **When** **Where**

Special Coordination **Who** **When**

Pipeline in-service date **Date**
 n/a