

PLAINS

ALL AMERICAN

PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
Project: Bakken North Project
 Week Ending: 5/19/2013

Report # 50

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Contractor Spread	Kyle Thomas	Tomahawk	307-751-8065	307-752-2443

Brief Description of Week's Activities
Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.
Environmental continued to check ECDs all found to be intact and functioning properly.
Tomahawk seeding will not be done until next spring.
Meeting With Contractor And Land Agents On Return For Clean Up Work
Contractor Started Punch List Items, (Warning Markers Installed,Picked Up Trash, Dirt Work In Progress, etc).
We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.
They have sent Plains a copy and also filed with North Dakota PSC.

Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
ECDs Installed				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF

Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	Not complete
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	0		n/a

Project Site Safety
Number of Plains/Onshore employees on-site (4), contractor employees (10).

Signature: Ron McCreery via e-mail R.M.

Date: 5/19/2013

Plains All American Pipeline L.P.
Daily Construction Report



DATE: Week Ending Sunday, May 19, 2013
Location: Grenora, ND
AFE: 14933
Project Name: Bakken North Project
Chief Inspector: _____

Page: 3
General Contractor: Tomahawk
Superintendent: Kyle Thomas
Constr. Mgr./Cord. Ron McCreery
Project Engineer: Jim Fleetwood



ROW Restoration And Rock Picking In Progress

ROW Restoration And Rock Picking In Progress



ROV Sites Taped In Preparation For Painting

ROV Sites Taped In Preparation Of Painting



PLAINS

ALL AMERICAN

PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**
Project: Bakken North Project
 Week Ending: 5/12/2013

Report # 49

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Contractor Spread	Kyle Thomas	Tomahawk	307-752-2443	406-789-7021

Brief Description of Week's Activities

Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.
 Environmental continued to check ECDs all found to be intact and functioning properly.
 Tomahawk seeding will not be done until next spring.
 Meeting With Contractor And Land Agents On Return For Clean Up Work
 Contractor Started Smaller Punch List Items, (Moved Aerial Marker, Picked Up Trash, Completed Curlex At 52nd, etc.)
 We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.
 They have sent Plains a copy and also filed with North Dakota PSC.

Project Completion Spread

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
ECDs Installed				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF

Project construction / reclamation activities

Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	Not complete
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	0		n/a

Project Site Safety

Number of Plains/Onshore employees on-site (4), contractor employees (2).


Signature:

Ron McCreery via e-mail

R.M.

Date:

5/12/2013



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**

Report # 49 _____

Project: **Bakken North Project**

Week Ending: _____ 5/12/2013 _____

Dates of construction _____ Startup _____ Shutdown _____
5/22/2012

Temperature high and low for week.	High	Low
	73	29

Landowner / Public Concerns	Addressing Individual	Phone
Receiving Call Of ROW Issues That Will Be Addressed In ROW Reclamation		

Suspension of project activities (when, where, why ,how long)

Contractor To Begin Reclamation Of ROW Monday 5/13/2013

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	

Plains All American Pipeline L.P.
Daily Construction Report



PLAINS
ALL AMERICAN
PIPELINE L.P.

DATE: Week Ending Sunday, May 12, 2013
Location: Grenora, ND
AFE: 14933
Project Name: Bakken North Project
Chief Inspector: Jim Pennington

Page: 3
General Contractor: Tomahawk
Superintendent: Kyle Thomas
Constr. Mgr./Cord.: Ron McCreery
Project Engineer: Jim Fleetwood

No Pictures	No Pictures
No Pictures	No Pictures