



PLAINS ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630

Project: Bakken North Project

Week Ending: 5/26/2013

Report # 51

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	307-315-0574
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Contractor Spread	Kyle Thomas	Tomahawk	307-751-8065	307-752-2443
Brief Description of Week's Activities				
Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.				
Environmental continued to check ECDs all found to be intact and functioning properly.				
Tomahawk seeding will not be done until next spring.				
Contractor Started Punch List Items, (Warning Markers Installed, Picked Up Trash, Dirt Work In Progress, etc).				
Meeting Scheduled With Rocky Mountain Reclamation For Seeding And Mulching				
We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.				
They have sent Plains a copy and also filed with North Dakota PSC.				
Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
ECDs Installed				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF
Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	Not complete
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	n/a		n/a
Fertilizing / Seeding	18.6 acres	0		n/a
Project Site Safety				
Number of Plains/Onshore employees on-site (4), contractor employees (9).				


Signature:

Date:

Ron McCreery via e-mail

R.M.

114 PU-10-630 Filed: 5/30/2013 Pages: 2
Bakken North Project weekly progress report - week
ending 5-26-2013



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630

51

Project: Bakken North Project

Week Ending: 5/26/2013

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	84	52

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed In ROW Reclamation		
Landowners Have Started There Spring Planting		

Suspension of project activities (when, where, why ,how long)

Projected Date For Seeding To Start Is Week Of 5/27/2013

Sand-blasting And Painting Of ROV Sites Delayed Due To Rainy Weather Conditions.

Permanent Fencing To Start Behind The Seeders Week Of 5/27/2013

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where

Special Coordination	Who	When

Pipeline in-service date	Date
n/a	