



Weekly Construction Progress Report

Case # PU-10-630
Project: Bakken North Project
Week Ending: 8/11/2013

Report # 62


| Title | Name | Company | Office Phone | Cell Phone |
|--|------------------------|--------------------|----------------|-----------------------|
| Project Manager | | | | |
| Project Coordinator | Ron McCreery | Plains Pipeline | 701-694-4414 | 406-765-8119 |
| Contractor Spread | Mike Bondurant | Tomahawk | 406-789-2380 | 406-789-7024 |
| Contractor Spread | Kyle Thomas | Tomahawk | 307-751-8065 | 307-752-2443 |
| Chief Inspector | Pam Bennett | QCS | 701-694-4414 | 406-765-8143 |
| Brief Description of Week's Activities | | | | |
| Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out. | | | | |
| Environmental Continued To Check ECDs All Found To Be Intact and Functioning Properly. | | | | |
| Seeding And Mulching Remains In Progress Approx. 98% Complete | | | | |
| Contractor Plans to Start This Week At Trenton With Reclamation Work | | | | |
| Painting At Trenton Station In Progress. | | | | |
| Permanent Fencing In Progress As Well As Secure Fencing At Valve Sites. | | | | |
| We have received the As-Built pipeline route map and the final pipeline corridor map from E-3. | | | | |
| They have sent Plains a copy and also filed with North Dakota PSC. | | | | |
| Project Completion Spread | | | | |
| Description | Previous Week Complete | This Week Complete | Total Complete | % Total Complete |
| Clear & Grade lft. | 151912 | 0 | 151912 | 100% Completed in ND. |
| ROW Finished lft. | 151912 | 0 | 151912 | 100% Completed in ND. |
| Stringing lft. | 201181 | 0 | 201181 | 100% Completed in ND. |
| Welding / X Ray | 3178 | 0 | 3178 | 100% Completed in ND. |
| Ditching | 150346 | 0 | 150346 | 100% Completed in ND. |
| Lowering In | 150346 | 0 | 150346 | 100% Completed in ND. |
| Backfill | 150346 | 0 | 150346 | 100% Completed in ND. |
| Clean-up | 151912 | 0 | 151912 | 100% Completed in ND. |
| Coating (Welds) | 3178 | 0 | 3178 | 100% Completed in ND. |
| ECDs Installed | | | | |
| Silt Fence lft. | 9832 | 0 | 9832 | n/a |
| Hay bales ea. | 353 | 0 | 353 | n/a |
| Mats ea. | 743 | 0 | 743 | n/a |
| Wattles ea. | 89 | 0 | 89 | n/a |
| Curlex | 45678 | 0 | 45678 | SQF |
| Project construction / reclamation activities | | | | |
| Description | Previous Week Complete | This Week Complete | Total Complete | % Total Complete |
| Roadway / Bores ea. | 21 | 0 | 21 | n/a |
| Erosion / Sediment | n/a | 0 | | n/a |
| Topsoil | n/a | n/a | | n/a |
| Restoration/Cleanup | 151912 | 0 | 151912 | Not complete |
| Roadway Restoration | n/a | 0 | | n/a |
| Fence / Gate | n/a | n/a | | n/a |
| Fertilizing / Seeding | 60.9 Acres | 36.5 Acres | 239.3 Acres | n/a |
| Project Site Safety | | | | |
| Number of Plains/Onshore employees on-site (4), contractor employees 11 Includes Subs. | | | | |

Signature:

Date:

Ron McCreery via e-mail

R.M.



PLAINS
 ALL AMERICAN
 PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**

62

Project: **Bakken North Project**

Week Ending: 8/11/2013

| Dates of construction | Startup | Shutdown |
|-----------------------|-----------|----------|
| | 5/22/2012 | |

| Temperature high and low for week. | High | Low |
|------------------------------------|------|-----|
| | 78 | 46 |

| Landowner / Public Concerns | Addressing Individual | Phone |
|--|-----------------------|-------|
| Calls Of ROW Issues Are Being Addressed In ROW Reclamation | | |
| Landowners Have Started There Spring Planting. (Most Have Completed) | | |
| There Are A Couple Areas That Will Need To Be Reclaimed After The Harvest At The Landowners Request. | | |

Suspension of project activities (when, where, why ,how long)

Rain/Wet Areas Hindered Seeding This Week. Seeders Will be Back To Complete As Soon As Ground Is Dry Enough.
 Best Guess Approx. 98% Complete On Seeding/ Need To Complete 2 Valve Sites With Fencing Then Will Be Complete.
 Reclamation On Hold Until After Harvest At Land-Owner Request

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

| Cathodic Protection Installed | When | Where |
|---|------|-------|
| CP Has Been Installed On 12" Pipeline And Is Functioning. | | |

| Special Coordination | Who | When |
|--|------------------------|-------------------|
| Met With Landowner For Tree Mitigation | Kelly Brady/Brad Olson | 15-Jun-13 |
| Meeting And Conservtion With BJK Related To Land Access For Seeding And Mulching | | As Concerns Arise |

| Pipeline in-service date | Date |
|--------------------------|------|
| n/a | |