



## Weekly Construction Progress Report

Case # **PU-10-630**  
Project: **Bakken North Project**  
Week Ending: 8/25/2013

Report # 64

Title	Name	Company	Office Phone	Cell Phone
<b>Project Manager</b>				
<b>Project Coordinator</b>	<b>Ron McCreery</b>	Plains Pipeline	701-694-4414	406-765-8119
<b>Contractor Spread</b>	<b>Mike Bondurant</b>	Tomahawk	406-789-2380	406-789-7024
<b>Contractor Spread</b>	<b>Kyle Thomas</b>	Tomahawk	307-751-8065	307-752-2443
<b>Chief Inspector</b>	<b>Pam Bennett</b>	QCS	701-694-4414	406-765-8143
<b>Brief Description of Week's Activities</b>				
Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.				
Environmental Continued To Check ECDs All Found To Be Intact and Functioning Properly.				
Seeding And Mulching Remains In Progress Approx. 98% Complete				
Reclamation Work Continued At Trenton Station This Week				
Seeding And Mulching In Progress Approx. 98% Complete. ( Should Be Complete 8/26/2013)				
Permanent Fencing Complete Along With Secure Fencing At ROV Sites				
We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.				
They have sent Plains a copy and also filed with North Dakota PSC.				
Hydro - Testing Of Emergency Pipe To Start 8/28/2013				
<b>Project Completion Spread</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
<b>ECDs Installed</b>				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF
<b>Project construction / reclamation activities</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	Not complete
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	100%	Complete	n/a
Fertilizing / Seeding	60.9 Acres	36.5 Acres	239.3 Acres	98%
<b>Project Site Safety</b>				
Number of Plains/Onshore employees on-site (4), contractor employees 1 Includes Subs.				

Signature:

*Ron McCreery* via e-mail

R.M.

Date:

**131 PU-10-630** Filed: 8/28/2013 Pages: 2  
Bakken North Project weekly progress report - week ending 8-25-2013



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

## Weekly Construction Progress Report

Case # **PU-10-630**

64

Project: **Bakken North Project**

Week Ending: 8/25/2013

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	85	57

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed In ROW Reclamation		
Landowners Have Started There Spring Planting. ( Most Have Completed)		
There Are A Couple Areas That Will Need To Be Reclaimed After The Harvest At The Landowners Request.		

**Suspension of project activities (when, where, why ,how long)**

Painting On Hold Until Next Week Due To Prior Obligation.

Reclamation Of ROW On Hold Until After Harvest At Land-Owner Request. ( Farmers Report 2 Weeks)

**Identify Cultural Resources not previously identified.**

n/a

**Critical Habitat or Threatened or Endangered Species.**

n/a

Cathodic Protection Installed	When	Where
CP Has Been Installed On 12" Pipeline And Is Functioning.		

Special Coordination	Who	When
Met With Landowner For Tree Mitigation	Kelly Brady/Brad Olson	15-Jun-13
Meeting And Conservtion With BJK Related To Land Access For Seeding And Mulching		As Concerns Arise

Pipeline in-service date	Date
n/a	