



## Weekly Construction Progress Report


**Case #** PU-10-630  
**Project:** Bakken North Project  
**Week Ending:** 9/8/2013

Report # 66

Title	Name	Company	Office Phone	Cell Phone
<b>Project Manager</b>				
<b>Project Coordinator</b>	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
<b>Contractor Spread</b>	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
<b>Contractor Spread</b>	Kyle Thomas	Tomahawk	307-751-8065	307-752-2443
<b>Chief Inspector</b>	Pam Bennett	QCS	701-694-4414	406-765-8143
<b>Brief Description of Week's Activities</b>				
Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.				
Environmental Continued To Check ECDs All Found To Be Intact and Functioning Properly.				
CEI Worked On Punch List Items At Trenton Station				
Inspectors Drove ROW Checking ROW Issues And Progress With Harvest. Harvest Continues, However Farmers Still				
Need A Week Or So To Complete. Contractor Will Return After Harvest Is Complete To Do Dirt Work In Areas Of				
Concern.				
We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.				
They have sent Plains a copy and also filed with North Dakota PSC.				
<b>Project Completion Spread</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
<b>ECDs Installed</b>				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF
<b>Project construction / reclamation activities</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	98.00%
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	100%	Complete	100%
Fertilizing / Seeding	36.5 Acres	15.1 Acres	254.4 Acres	100%
<b>Project Site Safety</b>				
Number of Plains/Onshore employees on-site (4)				

Signature: Ron McCreery via e-mail R.M.

Date: 9/8/2013



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-10-630**

66

Project: **Bakken North Project**

Week Ending: 9/8/2013

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	90	55

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed In ROW Reclamation		
Landowners Have Started There Spring Planting. ( Most Have Completed)		
There Are A Couple Areas That Will Need To Be Reclaimed After The Harvest At The Landowners Request.		

**Suspension of project activities (when, where, why ,how long)**

Painting On Hold Until Nelson/Ross Painting Is Complete, Due To Start Monday 9/9/13 @ Nelson Ross.

Reclamation Of ROW On Hold Until After Harvest At Land-Owner Request. ( Farmers Report 2 Weeks)

Rain Over The Week End Will Slow Harvest A Few Days

**Identify Cultural Resources not previously identified.**

n/a

**Critical Habitat or Threatened or Endangered Species.**

n/a

Cathodic Protection Installed	When	Where
CP Has Been Installed On 12" Pipeline And Is Functioning.		

Special Coordination	Who	When
Met With Landowner For Tree Mitigation	Kelly Brady/Brad Olson	15-Jun-13
Meeting And Conservtion With BJK Related To Land Access For Seeding And Mulching		As Concerns Arise

Pipeline in-service date	Date
n/a	