



Weekly Construction Progress Report

Case # PU-10-630
Project: Bakken North Project
Week Ending: 9/15/2013

Report # 67

Title	Name	Company	Office Phone	Cell Phone
Project Manager				
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Contractor Spread	Kyle Thomas	Tomahawk	307-751-8065	307-752-2443
Chief Inspector	Pam Bennett	QCS	701-694-4414	406-765-8143
Brief Description of Week's Activities				
Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.				
Environmental Continued To Check ECDs All Found To Be Intact and Functioning Properly.				
CEI Worked On Punch List Items At Trenton Station				
Inspectors Drove ROW Checking ROW Issues And Progress With Harvest. Harvest Continues, However Farmers Still				
Need A Week Or So To Complete. Contractor Due To Return 9/16/2013 And Begin Work 9/17/2013				
Contractor Rode ROW With Inspector Looking At Areas Of Concern				
We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.				
They have sent Plains a copy and also filed with North Dakota PSC.				
Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
ECDs Installed				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF
Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	98.00%
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	100%	Complete	100%
Fertilizing / Seeding	36.5 Acres	15.1 Acres	254.4 Acres	100%
Project Site Safety				
Number of Plains/Onshore employees on-site (4)				

Signature:

Ron McCreery via e-mail

R.M.

Date:

134 PU-10-630 Filed: 9/16/2013 Pages: 2
Bakken North Project weekly progress report - week ending 9-15-2013



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-10-630**

67

Project: **Bakken North Project**

Week Ending: 9/15/2013

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	82	38

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed In ROW Reclamation		
Landowners Have Started There Spring Planting. (Most Have Completed)		
There Are A Couple Areas That Will Need To Be Reclaimed After The Harvest At The Landowners Request.		

Suspension of project activities (when, where, why ,how long)

Painting On Hold Until Nelson/Ross Painting Is Complete, Due To Start Monday 9/9/13 @ Nelson Ross.

Reclamation Of ROW On Hold Until After Harvest At Land-Owner Request. (Farmers Report 2 Weeks)

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where
CP Has Been Installed On 12" Pipeline And Is Functioning.		

Special Coordination	Who	When
Met With Landowner For Tree Mitigation	Kelly Brady/Brad Olson	15-Jun-13
Meeting And Conservtion With BJK Related To Land Access For Seeding And Mulching		As Concerns Arise
Met With Tomahawk, Rode ROW To Look At Areas Of Concern, Scheduled To Start Dirt Work 9/17/2013. Equipment Will Mob In 9/16/2013.		

Pipeline in-service date	Date
n/a	