



**Weekly Construction Progress Report**

**Case #** PU-10-630  
**Project:** Bakken North Project  
**Week Ending:** 11/3/2013

Report # 74

Title	Name	Company	Office Phone	Cell Phone
<b>Project Manager</b>				
<b>Project Coordinator</b>	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
<b>Contractor Spread</b>	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
<b>Contractor Spread</b>	Kyle Thomas	Tomahawk	307-751-8065	307-752-2443
<b>Chief Inspector</b>	Pam Bennett	QCS	701-694-4414	406-765-8143
<b>Brief Description of Week's Activities</b>				
Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.				
Environmental Continued To Check ECDs All Found To Be Intact and Functioning Properly.				
Dirt Work Is Complete Unless Something Else Arises				
FINAL Tie-Ins Complete At Canadian Block Valve, Clean-Up Complete And Site Dressed Up.				
Pro-Pipe Working At Raymond Station				
Trenton Station Work Complete Except CEI Work.				
We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.				
They have sent Plains a copy and also filed with North Dakota PSC.				
Painting Should Be Complete At Trenton This week.				
<b>Project Completion Spread</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
<b>ECDs Installed</b>				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF
<b>Project construction / reclamation activities</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	100.00%
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	100%	Complete	100%
Fertilizing / Seeding	36.5 Acres	15.1 Acres	254.4 Acres	100%
<b>Project Site Safety</b>				
Number of Plains/Onshore employees on-site (3)				

Signature:

Date:

Ron McCreery via e-mail R.M.



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-10-630**

74

Project: **Bakken North Project**

Week Ending: 11/3/2013

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	36	17

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed Now As Concerns Come In		
Row Work Is Complete Unless Further Concerns Arise.		

**Suspension of project activities (when, where, why ,how long)**

Painting Needs To Be Touched Up At Raymond Station--Painters Are At Trenton Station.

Work Has Progressed with Problems This week

**Identify Cultural Resources not previously identified.**

n/a

**Critical Habitat or Threatened or Endangered Species.**

n/a

Cathodic Protection Installed	When	Where
CP Has Been Installed On 12" Pipeline And Is Functioning.		

Special Coordination	Who	When
Met With Landowner For Tree Mitigation	Kelly Brady/Brad Olson	15-Jun-13
Land Owner Brad Olson Request Trees Be Planted Next Spring.		
Meeting With Big Country About Installation Of Block Valve On The Border. Tuesday 15 Oct 2013		

Pipeline in-service date	Date
n/a	



## Weekly Construction Progress Report

Case # **PU-10-630**  
**Project: Bakken North Project**  
 Week Ending: 10/27/2013

Report # 73

Title	Name	Company	Office Phone	Cell Phone
Project Manager				
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Contractor Spread	Kyle Thomas	Tomahawk	307-751-8065	307-752-2443
Chief Inspector	Pam Bennett	QCS	701-694-4414	406-765-8143
<b>Brief Description of Week's Activities</b>				
Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.				
Environmental Continued To Check ECDs All Found To Be Intact and Functioning Properly.				
Dirt Work Is Complete Unless Something Else Arises				
Hydro-Test Good From Raymond To Border Work Remains In Progress.				
Pro-Pipe Working At Raymond Station				
Trenton Station Work Complete Except CEI Work And Painting (In Progress)				
We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.				
They have sent Plains a copy and also filed with North Dakota PSC.				
<b>Project Completion Spread</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
<b>ECDs Installed</b>				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF
<b>Project construction / reclamation activities</b>				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	100.00%
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	100%	Complete	100%
Fertilizing / Seeding	36.5 Acres	15.1 Acres	254.4 Acres	100%
<b>Project Site Safety</b>				
Number of Plains/Onshore employees on-site (3)				

Signature:

*Ron McCreery* via e-mail

R.M.

Date:

10/27/2013



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-10-630** 73  
 Project: **Bakken North Project**  
 Week Ending: 10/27/2013

Dates of construction Startup Shutdown  
5/22/2012

Temperature high and low for week.	High	Low
	44	15

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed Now As Concerns Come In		
Row Work Is Complete Unless Further Concerns Arise.		

**Suspension of project activities (when, where, why, how long)**  
 Painting Needs To Be Touched Up At Raymond Station--Painters Are At Trenton Station.  
 Permit Needed To Complete Canadian Block Valve

**Identify Cultural Resources not previously identified.**  
n/a

**Critical Habitat or Threatened or Endangered Species.**  
n/a

Cathodic Protection Installed	When	Where
CP Has Been Installed On 12" Pipeline And Is Functioning.		

Special Coordination	Who	When
Met With Landowner For Tree Mitigation	Kelly Brady/Brad Olson	15-Jun-13
Land Owner Brad Olson Request Trees Be Planted Next Spring.		
Meeting With Big Country About Installation Of Block Valve On The Border. Tuesday 15 Oct 2013		

Pipeline in-service date	Date
n/a	