

PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-10-630
Project: Bakken North Project
Week Ending: 11/10/2013

Report # 75

Title	Name	Company	Office Phone	Cell Phone
Project Manager				
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	406-765-8119
Contractor Spread	Mike Bondurant	Tomahawk	406-789-2380	406-789-7024
Contractor Spread	Kyle Thomas	Tomahawk	307-751-8065	307-752-2443
Chief Inspector	Pam Bennett	QCS	701-694-4414	406-765-8143
Brief Description of Week's Activities				
Pipeline was pressured to ~83psi with a nitrogen purge. Pressure is holding at 75#'s after settling out.				
Environmental Continued To Check ECDs All Found To Be Intact and Functioning Properly.				
Dirt Work Is Complete Unless Something Else Arises				
All Work Complete At Canadian Block Valve With The Exception Of Painting---Waiting On Bid				
Fence / Gate Complete around Valve Site And Gravel Spread.				
Trenton Station Work Complete Except CEI Work.				
We have received the As-Built pipeline route map and the final pipeline corridor map from E-3.				
They have sent Plains a copy and also filed with North Dakota PSC.				
Painting Should Be Complete At Trenton This week.				
Project Completion Spread				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	151912	0	151912	100% Completed in ND.
ROW Finished lft.	151912	0	151912	100% Completed in ND.
Stringing lft.	201181	0	201181	100% Completed in ND.
Welding / X Ray	3178	0	3178	100% Completed in ND.
Ditching	150346	0	150346	100% Completed in ND.
Lowering In	150346	0	150346	100% Completed in ND.
Backfill	150346	0	150346	100% Completed in ND.
Clean-up	151912	0	151912	100% Completed in ND.
Coating (Welds)	3178	0	3178	100% Completed in ND.
ECDs Installed				
Silt Fence lft.	9832	0	9832	n/a
Hay bales ea.	353	0	353	n/a
Mats ea.	743	0	743	n/a
Wattles ea.	89	0	89	n/a
Curlex	45678	0	45678	SQF
Project construction / reclamation activities				
Description	Previous Week Complete	This Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	21	0	21	n/a
Erosion / Sediment	n/a	0		n/a
Topsoil	n/a	n/a		n/a
Restoration/Cleanup	151912	0	151912	100.00%
Roadway Restoration	n/a	0		n/a
Fence / Gate	n/a	100%	Complete	100%
Fertilizing / Seeding	36.5 Acres	15.1 Acres	254.4 Acres	100%
Project Site Safety				
Number of Plains/Onshore employees on-site (3)				

Signature:


Ron McCreery via e-mail

R.M.

Date:

141 PU-10-630 Filed: 11/12/2013 Pages: 2
Bakken North Project weekly progress report - week ending 11-10-2013

Plains Pipeline, L.P.



Weekly Construction Progress Report

Case # **PU-10-630**

75

Project: **Bakken North Project**

Week Ending: 11/10/2013

Dates of construction	Startup	Shutdown
	5/22/2012	

Temperature high and low for week.	High	Low
	40	1

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed Now As Concerns Come In Row Work Is Complete Unless Further Concerns Arise.		
We Are Moving Rocks For A Couple Of Land Owners Per Request.		

Suspension of project activities (when, where, why ,how long)

Painting Needs To Be Touched Up At Raymond Station--Painters Are At Trenton Station.
Nitrogen Purge On Hold Until Availability Date
Waitig On Bid For Canadian Border Valve
Waiting On Welder For Hydro Stat Of Emergency Pipe
Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where
CP Has Been Installed On 12" Pipeline And Is Functioning.		

Special Coordination	Who	When
Met With Landowner For Tree Mitigation Land Owner Brad Olson Request Trees Be Planted Next Spring. Meeting With Big Country About Installation Of Block Valve On The Border. Tuesday 15 Oct 2013	Kelly Brady/Brad Olson	15-Jun-13

Pipeline in-service date	Date
n/a	