

 Rangeland Energy, LLC	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	October 13, 2011						
Time Period:	October 7, 2011 through October 13, 2011						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colace	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Entered North Dakota One Call
- Mobilized equipment and personnel
- Conducted environmental training for construction crew
- Started RoW clearing in the vicinity of Beaver Creek

Next Week's Activities

- Clear state land property under guidance of archaeology inspectors.
- Grading, stringing, welding in preparation for Beaver Creek bore.
- Activities related to clearing, grading and stringing pipe west from 110th Ave and east from 109th Ave.

COLT Connector % Complete			
Clearing	15 % complete	Trenching	0 % complete
Grading	0 % complete	Lowering	0 % complete
Stringing	0 % complete	Cleanup	0 % complete
Welding	0 % complete	Hydrotest	0 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Set construction trailer

Next Week's Activities

- Grading contractor mobilize to Beaver Lodge site
- Begin site grading.
- gravel temporary construction road

Beaver Lodge % Complete

Site Grading and Civil Work	0	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	0	% complete
Mechanical Work	0	% complete