

 <b>Rangeland Energy, LLC</b>	<b>Weekly Construction Status</b> <b>NDPSC</b> <b>Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Eric Weise 10/20/11
<b>Date:</b>	October 20, 2011						
<b>Time Period:</b>	October 14, 2011 through October 20, 2011						
<b>Page:</b> 1 of 2							

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colace	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Stick nest survey identified 0 nests impacted by construction requiring additional monitoring. Findings will be submitted
- Archaeological monitor oversaw avoidance and no site disturbance during RoW clearing and grading of State Land section 36.
- Clearing and grading RoW West of 109<sup>th</sup> Ave.
- Continued stringing pipe West of 109<sup>th</sup> Ave.
- Welded bore pipe.
- Activates related to locating and exposing 3<sup>rd</sup> party line crossings in area east of 109<sup>th</sup> Ave toward Beaver Lodge.

#### Next Week's Activities

- Continue exposing 3<sup>rd</sup> party line crossings
- RoW clearing east of 109<sup>th</sup> Ave.
- Finish stringing and begin welding line pipe west of 109<sup>th</sup> Ave.

COLT Connector % Complete			
Clearing / Grading	70 % complete	Trenching	0 % complete
		Lowering	0 % complete
Stringing	18 % complete	Cleanup	0 % complete
Welding	4 % complete	Hydrotest	0 % complete

---

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Grading contractor began mobilizing equipment to site.

#### Next Week's Activities

- Begin site grading.
- Construct temporary construction road

### Beaver Lodge % Complete

Site Grading and Civil Work	0 % complete
Mechanical & Electrical Bldgs.	0 % complete
Tank Construction	0 % complete
Mechanical Work	0 % complete