

	<b>Weekly Construction Status NDPSC Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
<b>Date:</b>	October 27, 2011						
<b>Time Period:</b>	October 21, 2011 through October 27, 2011						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colace	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Weather hindered progress.
- Environmental inspections continue.
- Activities related to grading and clearing near COLT and Beaver Lodge facilities.
- Continued stringing pipe between Epping and 109<sup>th</sup> Ave.
- Welding activities moving east from COLT and west from 109<sup>th</sup> Ave.

#### Next Week's Activities

- Boring contractor to mobilize
- Finish stringing pipe
- Continue welding pipe east from COLT facility.
- Begin ditching east from 119<sup>th</sup> Ave.

COLT Connector % Complete			
Clearing / Grading	90 % complete	Trenching	0 % complete
		Lowering	0 % complete
Stringing	48 % complete	Cleanup	0 % complete
Welding	14 % complete	Hydrotest	0 % complete

---

### **Beaver Lodge Facility Construction**

#### **This Week's Activities**

- Site grading including construction trailer access road.

#### **Next Week's Activities**

- Continue site grading.
- Tank foundation contractor to mobilize.

#### **Beaver Lodge % Complete**

Site Grading and Civil Work	10	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	0	% complete
Mechanical Work	0	% complete