

	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	November 3, 2011						
Time Period:	October 28, 2011 through November 3, 2011						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- Completed stringing pipe along route except for a few specific locations.
- Welding activities continue on line pipe.
- Road boring starting with 119th Ave.
- Started ditching and backfilling east of COLT.

Next Week's Activities

- Continue boring road crossings.
- Complete pipe stringing.
- Continue welding pipe east of COLT facility.
- Continue ditching, lowering, and backfilling east of COLT facility.

COLT Connector % Complete

Clearing / Grading	97 % complete	Trenching	12 % complete
		Lowering	1 % complete
Stringing	97 % complete	Cleanup	0 % complete
Welding	53 % complete	Hydrotest	0 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Site grading continues.
- Tank foundation contractor mobilized.

Next Week's Activities

- Continue site grading.
- Continue forming tank foundation.

Beaver Lodge % Complete

Site Grading and Civil Work	12	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	1	% complete
Mechanical Work	0	% complete