	Weekly Construction Status NDPSC Docket#: PU-10-637							
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd	Originated by/date
COLT Connector Pipeline Williams County								Eric Weise 11/24/11
							Page:	1 of 2
Date:	November 24, 2011							
Time Period:	November 18, 2011 through November 24, 2011							

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- No additional bald eagle sitings reported. Environmental inspector watching for.
- Received NDPSC commission clearance following WBI coating damage.
- Activities related to preparing for COLT site bore prior to equipment issues.
- Section road and foreign line crossing borings continue.
- Activities related to ditching, lowering, and backfilling with a focus on more difficult areas.
- Welding of line pipe east of Beaver Creek.

Next Week's Activities

- Large bore rig to begin mobilizing.
- Focus on tie-in welds to have continuous pipe laid.
- Start addressing foreign line crossings east of Beaver Creek.
- Continue ditching, lowering, and backfilling toward Beaver Lodge facility.

COLT Connector % Complete

Clearing / Grading	98 % complete	Trenching	63 % complete
		Lowering	63 % complete
Stringing	98 % complete	Backfill	54 % complete
Welding	88 % complete	Cleanup	0 % complete

Beaver Lodge Facility Construction

This Week's Activities


- Tank foundation concrete poured.
- Site grading for facility buildings.
- 3rd party cultural report prepared.

Next Week's Activities

- Maintain heating for curing concrete.
- Building site grading continues.

Beaver Lodge % Complete

Site Grading and Civil Work	17 % complete
Mechanical & Electrical Bldgs.	0 % complete
Tank Construction	7 % complete
Mechanical Work	0 % complete

	Weekly Construction Status NDPSC Docket#: PU-10-637							
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd	Originated by/date
COLT Connector Pipeline Williams County							Eric Weise 11/17/11	
							Page:	1 of 2
Date:	November 17, 2011							
Time Period:	November 11, 2011 through November 17, 2011							

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Inclement weather slowed progress.
- Williston Basin Interstate Pipeline coating nicked. Notification provided under separate cover.
- Environmental inspections continue.
- Bald eagle siting reported. Eagle was not roosting, nesting, or feeding in or near the project right-of-way, but soaring in the area.
- Welding activities continue relating to line pipe and tie-ins of road bore pipe.
- Performed numerous road and driveway bores. Pre-tested long bore pipe.
- Continued ditching, lowering, and backfilling east of COLT.
- Potholing foreign line crossings continue

Next Week's Activities

- Continue boring road crossings.
- Continue welding pipe east of COLT facility.
- Continue ditching, lowering, and backfilling east of COLT facility.

COLT Connector % Complete

Clearing / Grading	98 % complete	Trenching	56 % complete
		Lowering	55 % complete
Stringing	98 % complete	Backfill	48 % complete
Welding	79 % complete	Cleanup	0 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Site grading continues.
- Tank dike area being formed
- Tank foundation forming continues.
- Identified building locations onsite.

Next Week's Activities

- Continue site grading.
- Continue forming tank foundation.

Beaver Lodge % Complete

Site Grading and Civil Work	15 % complete
Mechanical & Electrical Bldgs.	0 % complete
Tank Construction	5 % complete
Mechanical Work	0 % complete