

	Weekly Construction Status NDPSC Docket#: PU-10-637							
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd	Originated by/date Eric Weise 12/08/11
COLT Connector Pipeline Williams County								Page: 1 of 2
Date:	December 8, 2011							
Time Period:	December 2, 2011 through December 8, 2011							

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- Continued road and foreign line crossings.
- Welding activities related to tying pipe bores into mainline.
- Activities related to ditching, lowering, and backfilling with a focus on more difficult areas east of 106th Ave. toward Beaver Lodge.
- Topsoil returned to right of way.

Next Week's Activities

- Mobilize equipment for long bore at Beaver Creek crossing.
- Preparation for long bores near COLT facility and Beaver Creek.
- Focus on tie-in welds to have continuous pipe laid.
- Continue ditching, lowering, and backfilling east of 106th Ave.

COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	95 % complete
Stringing	99 % complete	Lowering	93 % complete
Welding	95 % complete	Backfill	86 % complete
		Cleanup	45 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Tank construction halted for winter.
- Limited rough grading work.

Next Week's Activities

- Awaiting contractors to mobilize.
- Minimal site grading work.

Beaver Lodge % Complete

Site Grading and Civil Work	67	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	12	% complete
Mechanical Work	0	% complete