

 Rangeland Energy, LLC	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	December 15, 2011						
Time Period:	December 9, 2011 through December 15, 2011						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- Welding activities related to tying pipe bores into mainline.
- Activities related to ditching, lowering, and backfilling approaching Beaver Lodge station.
- Big bore equipment mobilized.
- Preparation for bores near COLT facility.
- Surveyed for as-built alignment sheets

Next Week's Activities

- Complete major bores.
- Complete line lowering and backfill.
- Prepare line and right of way for holiday break.

COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	98 % complete
Stringing	99 % complete	Lowering	93 % complete
Welding	96 % complete	Backfill	93 % complete
		Cleanup	45 % complete

Beaver Lodge Facility Construction

This Week's Activities

- None

Next Week's Activities

- Awaiting contractors to mobilize.

Beaver Lodge % Complete

Site Grading and Civil Work	67	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	12	% complete
Mechanical Work	0	% complete