

 Rangeland Energy, LLC	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	December 22, 2011						
Time Period:	December 16, 2011 through December 22, 2011						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- Continued activities related to long bores.
- Welding to tie in bores.
- Started bore of Beaver Creek. Bore progressing slowly.
- Demobilization for holiday.

Next Week's Activities

- Complete Beaver Creek bore.
- Finish demobilization for holiday.
- No additional work planned until the New Year.

COLT Connector % Complete				
Clearing / Grading	99 % complete	Trenching	98 % complete	
		Lowering	95 % complete	
Stringing	99 % complete	Backfill	95 % complete	
Welding	98 % complete	Cleanup	45 % complete	

Beaver Lodge Facility Construction

This Week's Activities

- None

Next Week's Activities

- Awaiting contractors to mobilize.

Beaver Lodge % Complete

Site Grading and Civil Work	67	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	12	% complete
Mechanical Work	0	% complete