

	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	January 5, 2012						
Time Period:	December 30, 2011 through January 5, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- Contractors mobilized to site following holiday break.
- Started creek bore near COLT facility.
- Trenching across COLT facility.
- Activities related to welding bore tie-ins.
- Right of way grading clean up.

Next Week's Activities

- Commence final road bore.
- Continue activities related to welding bore tie-ins.
- Continue right of way grading clean up.
- Begin punch list items.

COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	99 % complete
Stringing	99 % complete	Lowering	97 % complete
Welding	99 % complete	Backfill	97 % complete
		Cleanup	60 % complete

Beaver Lodge Facility Construction

This Week's Activities

- None

Next Week's Activities

- Awaiting contractors to mobilize.

Beaver Lodge % Complete

Site Grading and Civil Work	67	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	12	% complete
Mechanical Work	0	% complete