

	<b>Weekly Construction Status NDPSC Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	<b>Rev</b>	<b>Date</b>	<b>Issued For</b>	<b>By</b>	<b>Chk'd</b>	<b>App'd</b>
COLT Connector Pipeline Williams County							<b>Page:</b> 1 of 2
<b>Date:</b>	January 12, 2012						
<b>Time Period:</b>	January 6, 2011 through January 12, 2012						

<b>Contacts</b>	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Environmental inspections continue.
- Commenced final pipeline bore.
- Activities related to welding bore tie-ins.
- Right of way grading clean up.

#### Next Week's Activities

- Complete final road bore.
- Continue activities related to welding tie-ins.
- Continue right of way grading clean up.
- Begin punch list items.

### COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	99 % complete
Stringing	99 % complete	Lowering	99 % complete
Welding	99 % complete	Backfill	98 % complete
		Cleanup	65 % complete

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- None

#### Next Week's Activities

- Awaiting contractors to mobilize.

### Beaver Lodge % Complete

Site Grading and Civil Work	67	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	12	% complete
Mechanical Work	0	% complete