



**Weekly Construction Status
NDPSC
Docket#: PU-10-637**

Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd	Originated by/date	
COLT Connector Pipeline Williams County							Eric Weise	1/19/12
							Page: 1 of 2	
Date:		January 19, 2012						
Time Period:		January 13, 2011 through January 19, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- Weather shut down work at times.
- Completed final pipeline bore.
- Continued bore tie-in welds.
- Limited right of way grading clean up.
- Pig trap fabrication

Next Week's Activities

- Continue right of way grading clean up.
- Pig trap and block valve fabrication
- Punch list items.

COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	99 % complete
Stringing	99 % complete	Lowering	99 % complete
Welding	99 % complete	Backfill	99 % complete
		Cleanup	67 % complete

Beaver Lodge Facility Construction

This Week's Activities

- None

Next Week's Activities

- Awaiting contractors to mobilize.

Beaver Lodge % Complete

Site Grading and Civil Work	67	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	12	% complete
Mechanical Work	0	% complete