

	<b>Weekly Construction Status NDPSC Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
<b>Date:</b>	January 26, 2012						
<b>Time Period:</b>	January 20, 2011 through January 26, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Environmental inspections continue.
- Completed bore tie-in welds.
- Cleaning pigs successfully run in either direction from MLBV site toward both COLT and Beaver Lodge.
- Pig trap fabrication continues.
- Activities related to installing cathodic protection test stations
- Limited right of way grading clean up.

#### Next Week's Activities

- Continue right of way grading clean up.
- Pig trap and block valve fabrication
- Punch list items.

### COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	99 % complete
		Lowering	99 % complete
Stringing	99 % complete	Backfill	99 % complete
Welding	99 % complete	Cleanup	72 % complete

---

### **Beaver Lodge Facility Construction**

#### **This Week's Activities**

- Contractors mobilized to site.
- Activities related to laying out underground piping and duct banks.

#### **Next Week's Activities**

- Continue laying out underground piping and duct banks.

### **Beaver Lodge % Complete**

Site Grading and Civil Work	67	% complete
Mechanical & Electrical Bldgs.	0	% complete
Tank Construction	12	% complete
Mechanical Work	0	% complete