

	<b>Weekly Construction Status NDPSC Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	<b>Rev</b>	<b>Date</b>	<b>Issued For</b>	<b>By</b>	<b>Chk'd</b>	<b>App'd</b>
COLT Connector Pipeline Williams County							<b>Page:</b> 1 of 2
<b>Date:</b>	February 2, 2012						
<b>Time Period:</b>	January 27, 2012 through February 2, 2012						

<b>Contacts</b>	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Environmental inspections continue.
- Mainline block valve setting tied-in.
- Pig trap fabrication continues.
- Limited right of way grading clean up.

#### Next Week's Activities

- Continue right of way grading clean up.
- Pig trap fabrication and installation
- Punch list items.

<b>COLT Connector % Complete</b>				
Clearing / Grading	99 % complete	Trenching	99 % complete	
		Lowering	99 % complete	
Stringing	99 % complete	Backfill	99 % complete	
Welding	99 % complete	Cleanup	75 % complete	

---

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Activities related to laying underground conduit.
- Forming and pouring concrete foundations.

#### Next Week's Activities

- Continue laying out underground piping and conduit.
- Continue forming and pouring concrete foundations

### Beaver Lodge % Complete

Site Grading and Civil Work	72	% complete
Mechanical & Electrical Bldgs.	3	% complete
Tank Construction	12	% complete
Mechanical Work	0	% complete