

	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	February 9, 2012						
Time Period:	January 3, 2012 through February 9, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- Pig traps and mainline block valve setting bolted up and located.
- Limited right of way grading clean up – removal of rock and debris.

Next Week's Activities

- Continue right of way grading clean up.
- Punch list items.

COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	99 % complete
		Lowering	99 % complete
Stringing	99 % complete	Backfill	99 % complete
Welding	99 % complete	Cleanup	75 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Forming concrete piers.
- Excavating for sump tank.
- Started laying out underground piping.

Next Week's Activities

- Backfill foundation for storage tank.
- Set sump tank.
- Continue forming and pouring concrete piers.
- Weld and excavate for underground piping.

Beaver Lodge % Complete

Site Grading and Civil Work	72	% complete
Mechanical & Electrical Bldgs.	5	% complete
Tank Construction	12	% complete
Mechanical Work	0	% complete