

	Weekly Construction Status NDPSC Docket#: PU-10-637							
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd	Originated by/date
COLT Connector Pipeline Williams County							Eric Weise 2/16/12	
							Page:	1 of 2
Date:	February 16, 2012							
Time Period:	February 10, 2012 through February 16, 2012							

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- Limited right of way grading clean up – removal of rock and debris.

Next Week's Activities

- Minimal right of way clean-up.

COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	99 % complete
Stringing	99 % complete	Lowering	99 % complete
Welding	99 % complete	Backfill	99 % complete
Finish Cleanup	00 % complete	Rough Cleanup	75 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Pouring foundations.
- Set sump tank.
- Welding underground piping.

Next Week's Activities

- Backfill storage tank foundation.
- Continue pouring concrete for foundations.
- Continue welding underground piping.
- Excavating for underground utilities.

Beaver Lodge % Complete

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	6	% complete
Tank Construction	12	% complete
Mechanical	3	% complete
Electrical	0	% complete
Finish grading	0	% complete