

 <b>Rangeland Energy, LLC</b>	<b>Weekly Construction Status</b> <b>NDPSC</b> <b>Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	<b>Rev</b>	<b>Date</b>	<b>Issued For</b>	<b>By</b>	<b>Chk'd</b>	<b>App'd</b>
COLT Connector Pipeline Williams County							<b>Page:</b> 1 of 2
<b>Date:</b>	March 1, 2012						
<b>Time Period:</b>	February 24, 2012 through March 1, 2012						

<b>Contacts</b>	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Environmental inspections continue.

#### Next Week's Activities

- Contractor is awaiting warmer weather.

### COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	99 % complete
Stringing	99 % complete	Lowering	99 % complete
Welding	99 % complete	Backfill	99 % complete
Finish Cleanup	00 % complete	Rough Cleanup	75 % complete

---

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Work on storage tank foundation and floor
- Installation of underground piping.
- Trenching for electric utility.
- Concrete poured for pump house and pipe supports

#### Next Week's Activities

- Continue storage tank foundation and floor work
- Excavate and other tasks associated with underground electrical
- Continue welding underground piping.

### Beaver Lodge % Complete

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	10	% complete
Tank Construction	13	% complete
Mechanical	7	% complete
Electrical	0	% complete
Finish grading	0	% complete