


|   |  |            |             |                   |           |              |                        |
|---|--|------------|-------------|-------------------|-----------|--------------|------------------------|
|  | <b>Weekly Construction Status<br/>NDPSC<br/>Docket#: PU-10-637</b> |            |             |                   |           |              |                        |
|   | Rangeland Pipeline, LLC<br>PU-10-637                               | <b>Rev</b> | <b>Date</b> | <b>Issued For</b> | <b>By</b> | <b>Chk'd</b> | <b>App'd</b>           |
| COLT Connector Pipeline<br>Williams County  |  |            |             |                   |           |              | <b>Page:</b><br>1 of 2 |
| <b>Date:</b>  | March 8, 2012  |            |             |                   |           |              |                        |
| <b>Time Period:</b>   | March 2, 2012 through March 8, 2012                                |            |             |                   |           |              |                        |

| <b>Contacts</b>           | <b>Name</b>   | <b>Company</b>   | <b>Office</b> | <b>Cell</b>  |
|---------------------------|---------------|------------------|---------------|--------------|
| Sr. VP, Engineering & Ops | Rafael Colaco | Rangeland Energy | 281-566-3006  | 713-724-4444 |
| Project Engineer          | Eric Weise    | Rangeland Energy | 281-566-3011  | 215-280-1332 |

### COLT Connector Pipeline Construction

#### This Week's Activities

- Environmental inspections continue.

#### Next Week's Activities

- Contractor is awaiting warmer weather.

### COLT Connector % Complete

|                    |               |               |               |
|--------------------|---------------|---------------|---------------|
| Clearing / Grading | 99 % complete | Trenching     | 99 % complete |
| Stringing          | 99 % complete | Lowering      | 99 % complete |
| Welding            | 99 % complete | Backfill      | 99 % complete |
| Finish Cleanup     | 00 % complete | Rough Cleanup | 75 % complete |

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Finished installation of underground piping.
- Installation of electric utility.
- Storage tank foundation and floor related activities

#### Next Week's Activities

- Continue storage tank foundation and floor work
- Excavate and other tasks associated with underground electrical
- Miscellaneous concrete pouring for foundations.

#### Beaver Lodge % Complete

|                                 |    |            |
|---------------------------------|----|------------|
| Rough Site Grading & Civil Work | 72 | % complete |
| Mechanical & Electrical Bldgs.  | 10 | % complete |
| Tank Construction               | 13 | % complete |
| Mechanical                      | 8  | % complete |
| Electrical                      | 1  | % complete |
| Finish grading                  | 0  | % complete |