

	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	March 22, 2012						
Time Period:	March 16, 2012 through March 22, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.

Next Week's Activities

- Install gate valves.

COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	99 % complete
		Lowering	99 % complete
Stringing	99 % complete	Backfill	99 % complete
Welding	99 % complete	Rough Cleanup	75 % complete
Finish Cleanup	00 % complete		

Beaver Lodge Facility Construction

This Week's Activities

- Installation of underground electric.
- Preparations for above ground piping

Next Week's Activities

- Continue storage tank foundation and floor work
- Storage tank floor related activities
- Fabricate above ground piping.

Beaver Lodge % Complete

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	12	% complete
Tank Construction	15	% complete
Mechanical	10	% complete
Electrical	4	% complete
Finish grading	0	% complete