

 <b>Rangeland Energy, LLC</b>	<b>Weekly Construction Status NDPSC Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
<b>Date:</b>	April 5, 2012						
<b>Time Period:</b>	March 30, 2012 through April 5, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Environmental inspections continue.
- Activities related to preparing and performing pipeline hydrotest.
- RoW clean-up activities resumed.

#### Next Week's Activities

- RoW cleanup

### COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	100 % complete
		Lowering	100 % complete
Stringing	100 % complete	Backfill	100 % complete
Welding	100 % complete	Rough Cleanup	75 % complete
Finish Cleanup	00 % complete		

---

### **Beaver Lodge Facility Construction**

#### **This Week's Activities**

- Storage tank floor related activities.
- Fabrication of above ground piping.
- Building erection

#### **Next Week's Activities**

- Storage tank floor and wall related activities
- Fabricate above ground piping.
- Building erection
- Pressure test below grade piping.

### **Beaver Lodge % Complete**

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	15	% complete
Tank Construction	15	% complete
Mechanical	15	% complete
Electrical	5	% complete
Finish grading	0	% complete