

 <b>Rangeland Energy, LLC</b>	<b>Weekly Construction Status</b> <b>NDPSC</b> <b>Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	<b>Rev</b>	<b>Date</b>	<b>Issued For</b>	<b>By</b>	<b>Chk'd</b>	<b>App'd</b>
COLT Connector Pipeline Williams County							<b>Page:</b> 1 of 2
<b>Date:</b>	April 20, 2012						
<b>Time Period:</b>	April 13, 2012 through April 19, 2012						

<b>Contacts</b>	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Environmental inspections continue..
- RoW clean-up activities.

#### Next Week's Activities

- RoW cleanup

### COLT Connector % Complete

Clearing / Grading	99 % complete	Trenching	100 % complete
		Lowering	100 % complete
Stringing	100 % complete	Backfill	100 % complete
Welding	100 % complete	Rough Cleanup	85 % complete
Finish Cleanup	60 % complete		

---

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Storage tank floor related activities.
- Fabrication of above ground piping.
- Completed building erection

#### Next Week's Activities

- Storage tank floor and wall related activities
- Fabricate above ground piping.
- Set electrical buildings
- Pressure test below grade piping.

### Beaver Lodge % Complete

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	22	% complete
Tank Construction	18	% complete
Mechanical	17	% complete
Electrical	5	% complete
Finish grading	0	% complete